Original/Duplicate/ Triplicate

CONTRACT CERTIFICATE

(For Other Works)

SBR No. 56/19-20
DATED 30-12-19

No. EE/ELE/Y/BR.No. 56/19-20

Date.....2019 Dt. 30-12-19

Division: Electricals (Yelahanka) Sub-Division: **Electricals**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Job Code :-008-18-000078**

Schedule Docket No. Head of Account : P-Code: P1771

D.R.No.

Name of Work :- Providing Street light Maintenance Works in ward no 08 Kodigehalli.(providing Pathway Lighting to Sahakaranagara DBlock CQAL Layout Park and TATA Nagaer Park In ward No8).

.Name of Contractor and Full Address:- M/s, Sri Durga Enterprises,

Reference to Agreement No:EE(Ele)YZ/WO/000030 / 2019-20 Date:- 22/10/2019

Certified that the measurements were taken by me on 20/12/19 and recorded of Pages 256579 to 582 of measurement Book No. 2566(18-19 and that the work is satisfactorily executed.

For Sri Durga Enterprises

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 20/12/19 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer (Ele)
Sub-Division Officer
BBMP, Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	Bill=	8,25071=00
2) Deduct amount to be held in reserve being .....percent Rs.....	IT 1%	8251 =00
3) " Balance	hwc 1%	8251 =00
4) Deduct Payment:	CBFO 1%	826 =00
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount	Gbest 1%	7367 =00
adjusted towards cash advance recovery of	Cbest 1%	7367 =00
b) Payments Now made cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	deductions=	32062 =00
	Cheque=	7,93,009=00
5) Balance being unpaid value of work done held in reserve.		
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.		
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		
Total amount adjusted -		

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

For Sri Durga Enterprises
Proprietor

(For use in the Office)

Witness
1.
2.

For Sri Durga Enterprises
Stamp
Proprietor

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P1771 Road maintenance
ರೂ: 825071=00 ಬಿಡಿಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ
ರೂ: 793009=00 ಚೆಕ್ ಮುಖೇನ ಪಾವತಿಸಲಾಗಿದೆ
ರೂ: 32062=00 ಜಮಾವಣಿ ಮಾಡಿದೆ

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....Initials of Officer making payme

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ವಿ) ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು

Sl. No		Unit
	Name Of Work:- Providing Street light Maintenance Works in ward no 08 Kodigehalli. (providing Pathway Lighting to Sahakaranagara DBlock CQAL Layout Park and TATA Nagaer Park In ward No8)	
1	Fabricating, supplying and erection of ...Mtrs long hot dip Galvanized Conical pole with BSEN 10025 grade S 355 JO steel plate for shaft, IS 2062 for base plate with door opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for .....Mtrs pole in single section and single joint welded as per IS 9595/IS 10178AWS having dimensions bottom .....mm, top....mm with 3mm thick, suitable base plate and 4Nos of ..... long J bolts along with template and the pole shall be hot dip galvanized in single dipping with not less than 65micron as per ASTM-A123 and 153 etc.,(excluding foundation) as per drawing appended. 3 meters - Top 75mm and bottom 105 mm dia	Nos
2	LED Post Top Lantern GARDEN.Supply of LED Post Top Lantern with system ... wattage, housing & frame shall be of powder coated, die cast aluminum, diffuser with high density polyethylene IP65 EPDM Gasket. Life 50000 Hrs. @ L70 shall be conforming to IS 10322/Part 5/ Section 5 @ 230V. 5 years Warranty against any manufacturing defect working under standard electrical conditionLED Post Top Lantern with 24 watts	Nos
3	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacture. Suitable for B1/B2 Roads as per IS 1944 Part I & Part II. LED Streetlight **24watts**	Nos
4	Supplying and fixing electro mechanical timer (without contactor) using necessary bolts, nuts and waqshers etc.. Group A, PWD Elec SR 2006-07.	Nos
5	Supply and fixing of 4-pole power contactor with NO/NC contacts on existing wood / panel board using necessary bolts, nuts, washers and wiring etc., complete. d) 100-125 Amps	Nos
6	Supplying and fixing miniature circuit breakes on exisiting MCB distribution boards using necessary fixing materials and wiring complete as required. b)40-63 Amps SP, Group 'A'	Nos
7	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and **Copper** conductor single core cable in open or consealed system of wiring.I Group A Materials.g)16 sqmm	Mtrs
8	1.5 sqmm	Mtrs
9	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia	Nos
10	Supplying and fixing of Procelain fuse channel with cut out on exisiting wooden/panel using necessary nuts, bolts and washers etc., complete.d) 100 Amps	Nos
11	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. b)50mm	Mtrs

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty	Cost	Qty	Rate	Amount	Qty	Cost	
		28	5724.00	160272.00	28	160272.00	
		33	12930.00	426690.00	33	426690.00	
		13	5012.00	65156.00	13	65156.00	
		2	4200.00	8400.00	2	8400.00	
		2	9915.00	19830.00	2	19830.00	
		4	677.00	2708.00	4	2708.00	
		20	75.00	1500.00	20	1500.00	
		296	10.90	3226.40	296	3226.40	
		2	1727.00	3454.00	2	3454.00	
		4	360.00	1440.00	4	1440.00	
		6	191.00	1146.00	6	1146.00	

12	Fabricating supplying and mounting MS box made out... SWG suitable Ifor floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size cdlamps with mecessary cable entry pipe with gland and box should be finished with 2 cdoats of red oxide primer paint and finally finished with approved colour enameled metal pain etc., complete. b)16 swg	Sqcms
13	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)40X40X6mm	Nos
14	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required.I GI Strip. B)25X3mm	Nos
15	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.16 Sq. mm	Mtrs
16	Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanished, steel wire/steel tap armoured cable with PVC outer sheating 1.1 KV class.I. Class 'A' PVC Cable. 4 core 16 sqmm	Mtrs
17	Labour charges for laying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall /on pole as required. I. In existing trench/duct. 6 sqmm to 16 sqmm	Mtrs
18	Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete. (As perCivil SR KSRB I-2, P-7).a) In soil (ordinary)	Mtrs
19	Providing Rcc Pole pedstal of Size 0.3x0.3x0.8 Mtrs Including digging of pit, tor steel, anchoring bolts nuts ,templates ,Centring,1:4:8base concrete,1:2:4pedestal concrete and etc coplete as per the data sheet enclosed	Nos
	Total Rs	

Certificate: 1. Certefied that the Above Work has been carreid out satisfactorily

Assistant Executive Engineer (Elc)
BBMP, Bangalore

		25000	0.25	6250.00	25000	6250.00	
		5	125.00	625.00	5	625.00	
		5	17.00	85.00	5	85.00	
		2	180.00	360.00	2	360.00	
		635	112.00	71120.00	635	71120.00	
		635	5.80	3683.00	635	3683.00	
		497	38.00	18886.00	497	18886.00	
		28	1080.00	30240.00	28	30240.00	
				825071.40		**825071.40**	